

## TD Centre Redevelopment

### 3 Week Look-Ahead Schedule

Issued: Tue 3/05/13

ID	Task Name	Duration	Start	Finish	Predecessors	March 2013																													
						February 24	25	26	27	28	01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	<b>Excavation</b>	11 days	Mon 3/04/13	Mon 3/18/13																															
2	Interior excavation for footing at Gridline H2 / 6.5	10 days	Tue 3/05/13	Mon 3/18/13																															
3	Place granular for structural slab on grade (1st pour)	3 days	Mon 3/04/13	Wed 3/06/13																															
4																																			
5	<b>Concrete - Footings, Shear Walls and Columns</b>	18 days	Tue 2/26/13	Thu 3/21/13																															
6	Form & pour concrete shear wall at Gridline 5 (to underside of Level 1)	11 days	Tue 2/26/13	Tue 3/12/13																															
7	Form & pour concrete shear wall at Gridline E (Level 1)	3 days	Fri 3/01/13	Tue 3/05/13																															
8	Place reinforcing steel in shear walls (to underside of Level 1)	10 days	Wed 2/27/13	Tue 3/12/13																															
9	NIGHT SHIFT - Chip existing wall & install reinforcing dowels at Gridline 5	5 days	Tue 3/05/13	Mon 3/11/13																															
10	Prepare for slab on grade concrete pour (1st pour)	4 days	Mon 3/04/13	Thu 3/07/13																															
11	Install wire mesh & reinforcing steel for slab on grade	2 days	Wed 3/06/13	Thu 3/07/13	10FS-2 days																														
12	Pour concrete for slab on grade (1st pour)	1 day	Fri 3/08/13	Fri 3/08/13	11																														
13	Place reinforcing steel in footing & double column at Gridline 4y / Fx	5 days	Mon 3/04/13	Fri 3/08/13																															
14	Form & pour double column at Gridline 4y / Fx	5 days	Mon 3/04/13	Fri 3/08/13																															
15	Form suspended slab at Level 1	5 days	Mon 3/11/13	Fri 3/15/13																															
16	Place reinforcing steel for suspended slab at Level 1	2 days	Mon 3/18/13	Tue 3/19/13	15																														
17	Pour concrete for suspended slab at Level 1	1 day	Wed 3/20/13	Wed 3/20/13	16																														
18	Form & pour concrete shear wall at Gridline A (Level 3)	4 days	Mon 3/18/13	Thu 3/21/13																															
19																																			
20	<b>Mechanical</b>	8 days	Mon 3/04/13	Wed 3/13/13																															
21	Install underground plumbing (2 washrooms and connection to main)	4 days	Mon 3/04/13	Thu 3/07/13																															
22	Backfill underground plumbing	1 day	Mon 3/04/13	Mon 3/04/13																															
23	Relocate sprinklers in basement at Gridline 4y / Fx	1 day	Wed 3/13/13	Wed 3/13/13																															
24																																			
25	<b>Electrical</b>	1 day	Fri 3/08/13	Sun 3/10/13																															
26	WEEKEND - Relocation of existing electrical room in basement (Gridline 4/F)	1 day	Fri 3/08/13	Sun 3/10/13																															
27																																			
28	<b>Demolition</b>	20 days	Mon 3/04/13	Fri 3/29/13																															
29	NIGHT SHIFT - Remove aluminum panels on East side at Level 1 (Gridline A to L)	15 days	Mon 3/11/13	Fri 3/29/13																															
30	Remove walls at existing electrical room	2 days	Mon 3/11/13	Tue 3/12/13																															
31	Start demolition of vacant suites on Level 3 & 4	10 days	Mon 3/04/13	Fri 3/15/13																															